



Wanuskewin Heritage Park

Public update on progress and developments of Wanuskewin Heritage Park



August 2018

Project Update August 2018

Wanuskewin is under construction!

July brought about the completion of a portion of our new roof including all of the cedar components, replacement of widows in our upper level, the completion of north and south construction access roads, and the approval of our foundation permit. Excavation for the north addition will finish off the month of July.

July also brought a new challenge with the failure of our air conditioning system. The replacement is set to arrive in early August to give us relief from the summer heat. This component is being installed large enough to run our new south addition/renovation.

We have awarded a trail maintenance contract to Archway Landscaping that will begin in August and take approximately 4 weeks. This will include all of the trails south of the tipi village except the Trail of the Buffalo which will follow shortly. The Trail of the Buffalo requires an individual solution so is taking a bit longer to find the right solution.

We have been designing our new Playground which will be installed in 2019 and are well on the way to the creation of tender documents that will be out this fall.

Our new exhibit installation is on track to be tendered in late 2018/early 2019 with installation beginning during the winter of 2019. Most components will be built off site and installed partially complete.

The design of our expanded plaza entrance is also underway with the selection of art pieces pending by our resident Curator – Felicia Gay

We continue to work with our Elders group and community consultation partners as we move forward in the future vision of Wanuskewin Heritage Park – Wâpahtamowin.

