



Wanuskewin Heritage Park

Public update on progress and developments of Wanuskewin Heritage Park



March 2018

Thundering Ahead

Wanuskewin's Capital Campaign, Thundering Ahead, continues to press on. It is hoped that all necessary funds will be raised by summer of 2018. A couple of exciting announcements are upcoming:

- March 13, 2017 at 10:30am – announcement of a significant donation**
- March 26, 2017 time TBD – announcement of a significant donation**

Both announcements will be made at Wanuskewin Heritage Park and the public is invited to attend and learn more.

If you're interesting in learning more about the campaign or would like to get involved, please contact tara.janzen@wanuskewin.com, Development Manager, Wanuskewin Heritage Park.

Wanuskewin Heritage Park is under construction!

Wanuskewin obtained conditional approval from Meewasin Valley authority in February to move forward with our plans and to provide further drawings are they are available.

February has continued with construction on our roofing project. All four peaks have been stripped and are in the process of getting new insulation. The cedar shakes are being stored on site for future reuse around the property.

The building design is expected to be completed in July. Construction will continue on the exterior components of the building as we complete all of the specifications for the interior throughout this period. Exhibit design is moving forward with completion of the design document expected in May. Upon completion of this document, there will be a period to work with translation of stories, recording, etc. prior to tendering the construction phase of the exhibits.

